


Limit

Taking Precast To The





Location of Site and Factory




(141

Chandial


ચાંદીઅલ



Factory : Jalundra Mota, Dehgam road.



Site : Sanand, Gujarat




- Facade of height 4.5m above the Eave
- 7 free standing staircase




Key Feature

- Total area of $115x77 = 8855m^2$
- 4 Mezzanine @ 5.95m lvl
- HVAC & Machinery Floor @ 7.5m lvl
- U shape beam for water down take and resting of Facade wall






- Original Proposed Plan with
 - 22nos of Rafter
 - 12nos of Mezzanine Beam
 @7.5m lvl





- BN Precast Proposed Column grid with
 - 18nos of Rafter
 - 9nos of Mezzanine Beam @7.5m lvl





The Main Structural System

- PC Columns 97(PC-G) + 39(PC-R) = 136
- Precast U-Shape beam 34

1. Introduction

1.1. Project Description

Name of the Project / Building		
Location of the Building	Sanand, Gujarat	
Purpose & applicability of the building	Factory Building	

1.2. Dimension of the building

Maximum plan dimension in either direction
No. of Floors
Maximum height of building

: 114200 x 77000 mm : GF + Mezzanine + Rafter : 17000 mm

1.3. Structural System

SN	Specification	Detail
1.	TYPE	RCC Column/Beam/Slab, PEB RAFTER SYSTEM Symmetrical Frame / Ridge clear span. Mezzanine beam rest on RCC column at internal location
2.	FUTURE EXPANSION	Future Expansion of building is considered on grid no 12.
3.	WIDTH	77.0 meter C/C of Steel Column/RCC COLUMNS
4.	LENGTH	114.200 meter C/C of Steel Column/RCC COLUMNS
5.	CLEAR HEIGHT	11.500 meter
6.	ROOF SLOPE	1:10
7.	BAY SPACING	1 @ 7.82MC/C + 1 @ 7.483MC/C+1 @ 6.187MC/C + 1 @ 6.38MC/C + 1 @ 6.871MC/C +2 @ 6.285MC/C + 1 @ 5.652MC/C + 1 @ 7.17MC/C +1 @ 5.17MC/C + 1 @ 5.528MC/C + 1 @ 7.7MC/C +1 @ 7.234MC/C + 1 @ 7.467MC/C + 1 @ 7.192MC/C + 1 @ 6.778MC/C + 1 @ 7.0MC/C
8.	INTERNAL COLUMN GRID SPACING	1 @ 27.25M C/C + 1 @ 25.275M C/C
9.	END WALL COLUMN GRID SPACING	AS PER PROPOSAL DRAWING
10.	ROOF SHEETING	30 mm PUFF PANEL with Top & bottom 0.5mm Color coated galvalume sheet.
11.	WALL	As Suggested in Proposed Plan
12.	Periphery Sheeting	N/A
18.	ADDITIONAL LOAD	FOR FALSE CEILING FROM RAFTER & BELOW MEZZANINE.
19.	WIND LOAD	AS PER IS 875 (Part-3) 2015

1.4. Structural System for PEB

SN	Specification	Detail
1.	Response Reduction Factor	5
2.	Importance Factor	1
3.	Damping	5%
4.	TYPE OF FRAME	OMF
5.	WEBS & FLANG	SEMI COMPACTED CONSI
		0.99 STRESS RATIO MENT
6,	SLENDERNESS RATIO FOR BRACING	350
7.	BRACING TYPE	TUBE/PIPE
8.	CONNECTION DESIGN	ACTUAL MOMENT AT SPLI CONDIDERED.
9.	MEZZANINE CHEQURED PLATE	6mm
10.	MEZZANINE LL + Hanging load	800 kg/m2
11.	MEZZANINE CHEQURED PLATE PLATFORM LVL	7.5m TOP.
12.	MEZZANINE BEAM & JOIST TAPERED	Yes
13.	WALL SHEETING, FRAME OPENING, CANOPY.	No





Fig- 1Schematic 3D View of Whole Structure



PRECAST EPC CONTRACTOR

	1
IDERED.	
TIONED	1
TONED	-
ICE LOCATION	1
	1
	1

Design Criteria



2. MATERIAL SPECIFICATION

2.1. Concrete for Cast in Place (CIP) Sub-structure

The specified concrete shall have a minimum cement content of 373 kg/m³, Ordinary Port- land cement and a maximum water to cement ratio of 0.5. The concrete grade shall be M25 with maximum 20 mm coarse aggregates. The compressive strength (fck) at 28 days shall be 25N/mm² based on 150 mm cube crushing strength.

2.2. Concrete for Precast Sub-structure & Precast Super-structure

The specified concrete shall have a minimum cement content of 360 kg/m³, Ordinary Port- land cement and a maximum water to cement ratio of 0.45. The concrete grade shall be M40 with maximum 20 mm coarse aggregates. The compressive strength (fck) at 28 days shall be 40N/mm² based on 150 mm cube crushing strength.

2.3. Reinforcement Bar

Reinforcement steel shall be high yield strength hot rolled or cold worked deformed bars with characteristic strength fy= 500 N/mm2. The minimum diameter of used reinforcement will be T8 and the largest size used will be T32.

2.4. Fabricated Structure

- Primary member
- Secondary CF
- Hardware
- Chequred Plate
- Roof sheet coated galvalume sheet.

Material Design Parameters

Description	Value
Ec = 5000√fck (M40)	31662.8 N/mm2
Poisson's ratio (concrete)	0.2
Elastic modulus of steel, Es	200000 N/mm2
Poisson's ratio (steel)	0.3

3. Loads

3.1.	Dead Load
Self-w	eight of Double Tee PC Slab
Dead	load on Roof rafter

: 345Mpa Gr-50

- : 275GSM, 345Mpa. : HSFG Black Bolts
- : With Paint & Full Welding
- : 30mm PUFF PANEL with Top & bottom 0.5mm Color

Chequered plate	= 50 kg/m²	
Wall load from Plinth to Tie level (250mm thick	wall including plaster)	= 5.5 x 0.25
Wall load at Elevation level (250mm thick wall	including plaster)	= 4 x 0.25 x
Wall load from tie to Eave height (250mm thick	wall including plaster)	= 6.6 x 0.25
Screed Weight on slab (Included in double T be	am design)	= 0.06 x 25
SIDL (Floor finish) (Included in double T beam of	lesign)	= 3 kN/m ²

 Live load & Collateral Load (Ref: Table 1 IS: 875 (Part 2) – 1987) = 8 kN/m² Typical Floor areas

Canteen Area	= 3 kN/m ²
Roof Live load	= 0.6 kN/m ²
Non-walkable ceiling load	= 7.65 x 0.5 = 3.825 kN/m
Cable tray load	= 40 kg/m ²
Load on rafter	= 3 kN/m
Pipe Rack load	= 5 kN/m
Machinery load	=

3.3. Seismic Load

Seismic loads calculated in accordance with IS 1893 and analysis is performed using the codal Equivalent Static Lateral Force Method.

Seismic Load Parameter

Description	Nomenclature	Value	Reference
Zone Factor	10	0.16	IS: 1893
Soil Type	Medium	11	IS: 1893
Importance Factor	1	1	IS: 1893
Response Reduction Factor(Table 7)	R	5	IS: 1893

Seismic dead weight will be in accordance with IS 1893:2016.

= 0.1x7.65 = 0.765 kN/m

= 5.65 kN/m²






5 x 20 = 27.5 kN/m

x 20 = 20 kN/m

5 x 20 = 33 kN/m

 $5 = 1.6 \text{kN}/\text{m}^2$





Loading Data

Slab Load Leagend




 \mathbf{r}

(81)

800 KG PER SQUAER METER


5000 KG PER SQUARE METER

Mezzanine Floor Plan @ 5.95m lvl




- Initially Main building and future expansion building were connected to each other.
- Building has been designed as per picture shown above.






• But Building is executed as per picture shown above.






Building Layout

Ground Floor Plan @ lvl 0m





Mezzanine Floor Plan @ lvl 5.95m





Mezzanine Floor Plan @ lvl 7.5m

		act of the same + same + same + same + same	* at # 100
mach.	• YURU	Presented in the second s	. 2624
· ang			
	00000 x		
	mata • • mara		
	attan	276-19 176-19 176-19	- 1051
mes -			
	10000 A		лон
		 (i) (i) (ii) (iii) 	(T)
©			
			- 40%
) 			F = .75
			(x)
• state	arth - Raman - Than	Ē	• surau
-	nem • • • • • • • • • • • • • • • • • • •		• • •
	100 • 10 00 • 100	• 1411	
			e straite -
4 mon	nome a mount	• • •	
	Notes 2 modes		- 2748
			• 900-000
A Merilia	- 10-610 10 10 10 10 10 10 10 10 10 10 10 10 1	-	- 11-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-
(5	s
à)		0 0	(i)
(4)	(H) (Z(E) (H) (L) (L) (L)	(a) (a) (b)	(3)

1 MEZZNINE FLOOR SLAB LAYOUT



-0

-0

-@ 1

-0

000

____(t)

-0

-0

-(1)

-0

---(1)

-0


---(1)

-3

PRECAST EPC CONTRACTOR

Structural Layout @ Mezzanine Floor Slab





(1)

Gi

Gr


(2)



PRECAST EPC CONTRACTOR

Structural Tie Beam Layout @ 11.85m

Structural Connection




2 beam to Column Connection Plan




PRECAST EPC CONTRACTOR

3 beam to Column Connection Plan




1 beam to Column Connection Section

2 beam to Column Connection Section






Connection Section




2 Consecutive beam to Column **Connection Plan Section**



2 Consecutive beam to Column **Connection Vertical Section**









Site Photos

Excavation for Footing July 2021





March 2022




Erection of Column







Erection of upper level column





PRECAST EPC CONTRACTOR

Alignment of Column





Installation of U-Shape Beam




PRECAST EPC CONTRACTOR

Installed Double T Slab






Column Lower Level



1	CERTINES:3	SECTORS -	ALCONE & DESCRIPTION	100
£7.	30677 1	OUNE	4000	(TB)
\mathcal{D}	IC-P.3	8 (D)8	HC170-	1.5
Χ.	12-01	EXCEPTION OF L	6	12
	ELCONOM	VILLES #	£ m	53
÷.	LESSERIES A	MILE YE	fr.ist	ы
2	FOTC: NE	EXCEPTION #	(3048) 2 2 (0400)	15
$[a_{i}^{p}]$	48/202			1.6
41	REFE			1.
Z	19636			14
23.4	OV/SD-C			1.5





LEGEND & ABBRB SPECIFICATIONS ALL DIMENSIONS ARE IN 'MM' SIDE FACE VOLUME 6.66 M ITEM WEIGH BF BOTH FACE 16.65 TOA GRADE OF CONCRETE 1480 BLOCK OUT ERECTION MARKING MINIMUM COVER 40mm . ELEVATION MARKING MOULD TYPE FLAT BED **BRADE OF STEEL** DEFORMED OR THE OF Full MOULD FACE NE NEAR FACE NE FF FAR FACE RECESS NB. C10 -CHAMBER 10X10 N9

2 ELEVATION-1 (REINF)

.

(in

bea.m


(inde

3150


111




PRECAST EPC CONTRACTOR




26-07-2021 JEY RK SP AJ http://www.




Column Lower Column














Beam

() HAMMAN 6 AMAMM (1) (Party in a C Halandalata C -----2) · C LEGEND & ASBRE 206 %/2 184 1.374.2 530%FA25 4.35 TCH FERDER CONSER //40 BLCD4 D.T ERECTORING! 90.050 (CO.94) Sint SCLOTIPE AMOUNT L.DAAT CARME.

FACE OF STREE.

120

21

8.7

25

٠

4

4

18.5

15

2

CD .

VOLD WE


1EXR RUE


ALEXSE

1-ANSER-1200

NECE 75









Client may puncher slab at many location as discussed at early stage. So, we decided not to put any prestressed element. At some location percentage of reinforcement required was more then 4% at some location of column.

Choosing Double-T over Hollow Core Slab Choosing M60 instead of M40 grade of concrete at some location.

Double Tee is designed for heavier load than Hollow Core Slab. Slab portion of Double Tee profile can be punchured after consulting Structure Engineer.

٠

By increasing grade of concrete we were able to reduce the percentage of reinforcement.



You may send your Questions to our Mail Id : nishant.bnprecast@gmail.com



